TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Construction of Bangalore One office & tax office Multi purpose building in Ward No. 13. SSN.	
2	Estimate Cost	50.00	
3	Work Code	P - 1771	
4	Job Code	013-17-000022	
5	A.S No.	JC/D2/AS/71/16-17 Dt: 13.01.2017	
6	T.S No	CE/D2/TS/110/16-17. Dt: 27.04.2017	
7	Work Order/Agreement No	EE/DN/WO/32/17-18. Dt: 21.8.17	
8	Tender Premium	—	
9	Stipulated Time for completion of Work	90	
10	Targeted Monthly progress		
11	Progrees Achived Till date		
12	Reasons for Delay	BWSSB ವತಿಯಿಂದ pipeline ಅಳವಡಿಸುವುದರಿಂದ, ಹಾಗೂ ರಸ್ತೆ EOT ಬಗ್ಗೆಲು ಕೋರಿದೆ	
13	Time Extension Requested	230 days	
14	Assistant Executive Engineer's Recommendation		
15	Executive Engineer's Recommendation	Recommended for Approval	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation	As discussed mtg CE' EOT agreed Nov 17	
18	Time Extension Granted		
19	Conditions imposed if any		

Asst. Engineer,
Ward no. 13

Asst. Executive Engineer
Sub Division

Executive Engineer
Dasarahalli Division.

EOT is accepted

ಮುಖ್ಯ ಕಛೇರಿಯಿಂದ ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರಾಜೇಂದ್ರನಗರ, ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಕಛೇರಿಯಿಂದ:
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

Scanned by CamScanner